Completion Report

1	Name of Wok	Providing good Supply; org drinking water in ward no: 13 Mallasandra Shettihalli Sub division.
2	Sanctioned Estimate No.& Date	EE/OD/TS/30/2020-21
		Date 23-09-2020
3	Head of Acount which is Chargeable	P Code - 3296
4	Enstrument Order No. & Date	EE/OD/W.O/168/20-21 01-02-2021
5	Name of Contractor	Shreepriya enterprises Hemanth Kumar. S.
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	
7	Measurement recorded in MB	3426/18-19
	Page No	346128 to 346135
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	Shettyhalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Janardhan

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
₹ 20.00 Lakh	₹ 1960848.00	-	₹ 39152=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.13

ASSISTANT EXECUTIVE ENGINEER
SHETTYHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner